

CRITICAL POWER SYSTEMS DIVISION

GENERATOR INSPECTION SERVICE TICKET



4816 Upshur Street
Bladensburg, MD 20710
Phone: 301-403-0045
Fax: 301-403-0065

DATE 11/6/12

TICKET# _____

JOB NO. _____

PRE-START CHECKS

A. LUBRICATION	
1. OIL SAMPLE ANALYSIS TAKEN:	No
2. OIL LEVEL: Full added 2 quarts TYPE:	15W40
3. VISIBLE OIL LEAKS:	Drain will fix at oil change

B. COOLING SYSTEM

1. COOLANT LEVEL: Full PROTECTION LEVEL:	Ok
2. RADIATOR CONDITION:	Ok
RADIATOR CAP CONDITION:	Ok
3. WATER PUMP BEARING: Ok HTR OPERATIONAL:	Ok
4. VISIBLE COOLANT LEAKS:	None
5. COOLANT HOSES:	Ok

C. AIR INDUCTION & EXHAUST SYSTEMS

1. AIR CLEANER:	Ok
2. EXHAUST PIPING CONDITION:	Ok

D. BATTERY SYSTEM

1. BATTERY MODEL:	8D
2. BATTERIES SERVICED:	Ok
3. NOTE EXCESSIVE WATER: Normal CABLES/ENDS:	Ok
4. CHARGER OPERATION:	Ok

E. BELTS

1. CHECK PROPERTENSION:	Ok
-------------------------	----

F. RUNNING CHECKS

1. START TIME:	2seconds
2. OIL PRESSURE: 55 H ₂ O TEMPERATURE: 183 BATTERY: 27VDC	
3. ENGINE NOISE:	Normal
4. OTHER LEAKS:	None

5. SAFETY SHUTDOWN OPERATION:

6. FUEL LEVEL: DAY TANK: Full MAINTANK:	Ok
---	----

QTY	SOURCE	DESCRIPTION

BILLING INFORMATION: <input type="checkbox"/> T&M <input checked="" type="checkbox"/> MAINT PLAN	FOLLOW UP REQUIRED: <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO
---	--

PLANNED MAINTENANCE INSPECTION

CUSTOMER NAME:	Democracy Center One	EQUIP HRS:	81.16
ADDRESS:	6903 Rockledge Drive	CITY:	Bethesda
ST:	MD	ZIP:	
EQUIPMENT LOCATIONS:	Parking Garage	ACCESSIBILITY:	Good
OIL FILTER NO:	2-LF3620	FUEL FILTER NO:	1-86118 1-86120
DIST#:	NA		
AIR:	VF160AE	COOLANT:	NA
DAY TANK:	Full		
GEN. MODEL:	MTU 450RXC6DT3	S/N:	317923-1-1-0210
SPEC NO:	NA		
ENGINE MODEL:	Series 60 14L-TER3	S/N:	06R103060
SPEC NO:	NA		
BATTERY CHARGER:	<input type="checkbox"/> 12v <input checked="" type="checkbox"/> 24v	BRAND:	Sens
P/N:			
BLOCK HEATER:	<input type="checkbox"/> DOME <input checked="" type="checkbox"/> BARRELL	VOLT:	240
WATT:	3000	P/N:	CL130210-200
FUEL TANK SIZE:	500 Gallon	DAY TANK SIZE:	25 Gallon
ATS MODEL:		S/N:	
SPEC NO:			
ATS MODEL:		S/N:	
SPEC NO:			

G. ATS INSPECTION

INSPECT CONTACTOR AND CONTROLS:	EXERCISER DAY:	TIME:	LOAD:
CLEAN CABINET:	TEST:	ATS INDICATIONS LAMPS:	

H. GENERATOR LOAD TEST:

TIME	BUILDING LOAD			LOAD BANK			Hz	kW
	A	B	C	A	B	C		
	482	476	480				60.1	

COMMENTS:	HOURS	RATE
Checked all fluid levels oil 2quarts low topped off. Ran unit all checks ok left system in auto.		

LOG BOOK UPDATED:	MAINTENANCE INSPECTION PERFORMED BY:	CUSTOMER SIGNATURE:
		<i>Mark Blue</i>
	TEST TRANSFER SWITCH UNDER BUILDING LOAD:	BUILDING LOAD TEST NOT ALLOWED BY CUSTOMER:
	LENGTH OF RUN:	