





4816 Upshur Street
 Bladensburg, MD 20710
 Phone: 301-403-0045
 Fax: 301-403-0065

GENERATOR LOAD TEST REPORT

JOB NAME Democracy I'		DATE 1/30/13	
CUSTOMER Casidy Turley		JOB / TICKET# 802	
ADDRESS 6901 Rockledge DR		TECH Steve	
Bethesda, MD		Bryan King	
GENERATOR MTU	ENGINE DETROIT DIESEL	GENERATOR LOCATION Generator room	
MODEL 500RXC6DT2	MODEL Series 60 14.7ltr	AMB TEMP 50	
SERIAL 317923-1-1-0210	SERIAL 06A01036191	TOTAL CABLE USED 800ft	
SPEC 6063HK36	SPEC	KVA 80% 540	
OIL FILTERS LF3620	FUEL FILTERS FF86118-86120	AIR FILTERS VF160AE	FUEL
KW 450	% LOAD 540amps	VOLTS 480	PHASE 3
		RPM 1800	P.F. .8

TIME	HERTZ	AMPS			VOLTS			OIL PRESSURE	WATER TEMP	HOUR METER
		A	B	C	A	B	C			
9:30	60.1	146	144	146	480	480	484	56	165	79
9:45	60.1	296	298	298	482	480	484	49	185	79
10:00	60.1	448	448	448	482	480	484	48	190	79
10:15	60.1	598	598	598	482	480	484	46	190	79
10:30	60.1	598	598	598	482	480	484	46	190	80
10:45	60.1	598	598	598	482	480	484	46	190	80
11:00	60.1	598	598	598	482	480	484	46	190	80
11:15	60.1	598	598	598	482	480	484	46	190	80
11:30	60.1	598	598	598	482	480	484	46	190	81

COMMENTS: Load bank tested as outlined above no problems.

READINGS CERTIFIED BY:  PRINTED NAME: Steve Long DATE: 01/30/13
 CUSTOMER SIGNATURE:  PRINTED NAME: Isac Diaz DATE: 01/30/13