





4816 Upshur Street
 Bladensburg, MD 20710
 Phone: 301-403-0045
 Fax: 301-403-0065

GENERATOR LOAD TEST REPORT

JOB NAME Democracy II'		DATE 1/29/13	
CUSTOMER Casidy Turley		JOB / TICKET# 803	
ADDRESS 6903 Rockledge DR		TECH Steve	
Bethesda, MD		Bryan King	
GENERATOR MTU	ENGINE DETROIT DIESEL	GENERATOR LOCATION Generator room	
MODEL 450RXC6DT3	MODEL Series 60 14.7ltr	AMB TEMP 50	
SERIAL 317922-1-1-0210	SERIAL 06A01036191	TOTAL CABLE USED 800ft	
SPEC 6063HV35	SPEC	KVA 80% 540	
OIL FILTERS LF3620	FUEL FILTERS FF86118-86120	AIR FILTERS VF160AE	FUEL
KW 450	% LOAD 540amps	VOLTS 480	PHASE 3
		RPM 1800	P.F. .8

TIME	HERTZ	AMPS			VOLTS			OIL PRESSURE	WATER TEMP	HOUR METER
		A	B	C	A	B	C			
2:00	60.1	148	148	150	480	480	482	49	181	86
2:15	60.1	296	296	296	480	480	482	48	183	86
4:00	60.1	446	446	446	482	478	480	48	183	86
4:15	60.1	600	602	602	482	482	484	45	189	86
4:30	60.1	600	602	602	482	482	484	45	189	87
4:45	60.1	600	602	602	482	482	484	45	189	87
5:00	60.1	600	602	602	482	482	484	45	189	87
5:15	60.1	600	602	602	482	482	484	45	189	87
5:30	60.1	600	602	602	482	482	484	45	189	88

COMMENTS: One hour into test realized that the day-tank pump was not keeping up with the demand of the generator. Found the line filter was sucking air, remove line filter completed test ok

READINGS CERTIFIED BY:  PRINTED NAME: Steve Long DATE: 01/29/13
 CUSTOMER SIGNATURE:  PRINTED NAME: Isac Diaz DATE: 01/30/13